

PERMIT MUST BE APPROVED PRIOR
TO COMMENCING WORK
48 HOURS NOTICE IS REQUIRED
FOR LINE LOCATES
PERMIT NUMBER IS REQUIRED FOR CITY
LINE LOCATES CALL TEXAS 811 SYSTEM



R.O.W. CONSTRUCTION PERMIT

CITY OF KERRVILLE
ENGINEERING DEPARTMENT

CHECK ONE: EMERGENCY? YES NO

If Yes, Describe: _____

Failure to fill in ALL information may result in delay of permit approval. Three sets of plans MUST be submitted with this application.

1. The City's Inspector identified below shall be called prior to starting and at the completion of the job.
2. Failure to obtain a permit or to have approved permit at the job site or violation of a special condition may result in a citation being issued which may include the assessment of a fine.
3. Contact the Texas 811 System to request locates of existing utility lines.

DATE OF APPLICATION: _____ PERMIT NO: _____

NUMBER ASSIGNED BY PUBLIC WORKS DEPARTMENT

PERMITEE: _____
CONTRACTOR COMPANY NAME ADDRESS CITY STATE ZIP COMPANY PHONE NUMBER

CONTACT FOR PERMITEE: _____ PHONE: _____ FAX: _____
NAME DIRECT NUMBER

CONTRACTING PARTY: _____
UTILITY OWNER COMPANY NAME ADDRESS CITY STATE ZIP COMPANY PHONE NUMBER

CONTACT FOR CONTRACTING PARTY: _____ PHONE: _____
NAME DIRECT NUMBER

DEVELOPMENT: _____
PROJECT NAME ADDRESS

EMERGENCY CONTACT: _____
NAME COMPANY AFTER HOURS PHONE NUMBER

SIGNATURE OF APPLICANT: _____ PRINTED NAME OF APPLICANT _____

LOCATES NEEDED?: YES NO JOB FOREMAN: _____

LOCATION OF PROJECT: _____
MAPSCO NUMBER NEAREST INTERSECTION

ADDRESS OF PROJECT WATER & SEWER LINE LOCATES WILL BE DONE AT THE LOCATION GIVEN ON THIS LINE

DESCRIPTION OF PROJECT: _____
UTILITY TYPE SIZE & LOCATION

For City use below this line

3 SETS OF PLANS SUBMITTED?: YES NO PERMIT APPROVED BY: _____

ENGINEERING NOTES : _____

DATE OF APPROVAL: _____

INSPECTOR: Pete Contacos 739-3782 Alex Zamorano 459-9043 Chris Clark 955-1360

SPECIAL CONDITIONS OF THE R.O.W. PERMIT

1. Contractor shall furnish, install and maintain erosion control devices along project, comply with all KERRVILLE Storm Water Pollution Prevention specifications and with TCEQ storm water management practices for construction activities.
2. Contractor shall repair all areas disturbed, damaged and destroyed which shall include, but is not limited to the following:
 - a) All yards with sod shall be re-sodded.
 - b) All sprinkler systems shall be repaired immediately after back fill is complete.
 - c) Manholes, inlets, valves and other structures must be replaced or repaired if damaged.
3. Contractor shall keep street free of dirt, silt and other debris and sweep street at the end of each working day.
4. Contractor shall Curlex & seed and/or hydro mulch all disturbed areas and include 4" of top soil. Seeding shall be as required by City specifications.
5. Contractor shall comply with MUTCD traffic control for work areas.
6. Clean up shall be conducted at the end of each working day.
7. All excavation within City ROW requires mechanical compactions. Compaction test reports must be turned in to Public Works Department.
8. At the end of each workday, the contractor shall erect a temporary security fence around all excavations.
9. Contractors listed on permits are responsible for all sub-contractors.
10. Non-conformance with the previously listed requirements may result in a stop work order until corrections are made.
11. Upon completion of construction, contractor shall make an appointment with Construction Inspector for Final Inspection.
12. A copy of the R.O.W. permit MUST be kept with the Contractor on the job site for review by an Inspector, if requested.

SEE ATTACHED SPECIAL CONDITIONS

I hereby acknowledge and agree to the conditions of the permit.

CONTRACTOR

TITLE

SIGNATURE

DATE